

DECONTAMINATION AND DEMOLITION PROJECT



Photo # 6254-D442



WORK SCOPE

- Dismantle 223 former production plants, support structures and associated components

CLEANUP REMEDY

- Record of Decision for Interim Remedial Action signed in July 1994
- Record of Decision for Final Remedial Action signed in September 1996
- Complete safe shutdown of former production facilities by removing uranium material from process lines and piping, disconnecting utilities and gross decontamination
- Dismantle plants, structures and associated components

STATUS

- Project - 53 percent complete
- Dismantled 119 structures
- Completed Safe Shutdown in March 1999, two years ahead of schedule and \$7 million under budget
- Current activities focused on D&D of Plants 2/3, 8, General Sump, Pilot Plant and the Analytical Laboratory

2006 STRATEGY

- Add additional work crews, safety personnel and equipment
- Expedite demolition of structures

PROJECT COMPLETION - 2006

Fluor Fernald

Graphic job # 7784.7 2/03

