

DECONTAMINATION AND DEMOLITION PROJECT



Photo # 7177D-279



Fluor Fernald

Graphic 8277.6 8/04

WORK SCOPE

- Dismantle 255 former production plants, support structures and associated components

CLEANUP REMEDY

- Record of Decision for Interim Remedial Action signed in July 1994
- Record of Decision for Final Remedial Action signed in September 1996
- Complete safe shutdown of former production facilities by removing uranium material from process lines and piping, disconnecting utilities and gross decontamination
- Dismantle plants, structures and associated components

STATUS

- Project - 65 percent complete
- Dismantled 165 structures
- Completed Safe Shutdown in March 1999, two years ahead of schedule and \$7 million under budget
- Last production building dismantled May 2004

2006 STRATEGY

- Continue demolition of buildings and miscellaneous support structures

PROJECT COMPLETION - 2006