ATTACHMENT J.4.55 EXAMPLE OF CONSTRUCTION ACCEPTANCE TEST PLAN

CRU 4

VITRIFICATION PILOT PLANT

CONSTRUCTION ACCEPTANCE TESTING TURNOVER PACKAGE

FEED PREPARATION I SYSTEM NO. 270

Control No.

18-CP-0005

Prepared By: S. R. Staehle		SIGNATURES		
REV	DATE			
0		D. NIXON		
		T. BEASLEY		
		L. SEXTON		
	-	R. HIESTAND		



Title: PUNCHLIST/CONSTRUCTION TURNOVER/FINAL ACCEPTANCE

CRU 4 VITRIFICATION PILOT PLANT

SYSTEM Nº 270

Control No. 18-PC-0005

CONDE	TIONAL	/FINAI	ACCEP1	LANCE

[] CONDITIONAL ACCEPTANCE [] FINAL ACCEPTANCE/TURNOVER)	[] SUBCONTRACTOR TO CONSTRUCTION [] CONSTRUCTION TO FACILITY/SYSTEM OWNER [] CONSTRUCTION TO START-UP [] CONSTRUCTION TO							
PROJECT NO.: PROJECT TITLE:	ILOT PLANT	DATE:						
This documents the turnover and acceptance by FERMCO (Construction or Feoilty/System Owner or Start-up) of equipment and/or systems listed below as being complete in accordance with the established project spacification. Upon signature of this document the group accepting the system/facility understands that they are required to perform all duties (lock & tag, maintenance, etc.) associated with being the Feoilty/System Owner and that all unfinished work listed in the exceptions section will be completed under direction of the reserving group.								
DESCRIPTION OF TURNOVER PACKAGE AND/C	DESCRIPTION OF TURNOVER PACKAGE AND/OR ITEM(s):							
- ·	ration system I							
P\$ID Nº 9	X-5900-N-00270							
EXCEPTIONS TO THE ABOVE SCOPE (CONDITIONAL RELEASE):								
		4						
SIGNATI	JRES REQUIRED							
SIGNATI Release of Subcontractor	JRES REQUIRED Release of Construction D	l vision						
Release of Subcontractor								
Release of Subcontractor RELEASED BY SUBCONTRACTOR: DA	Release of Construction D							
Release of Subcontractor: RELEASED BY SUBCONTRACTOR: DA ACCEPTED BY CDM: DA	Release of Construction D TE: RELEASED BY CONS. DEPT. MAN	VAGER: DATE: DATE:						



SHEET 1 OF 4 Rev. 0 Date 2/10/95

MECHANICAL EQUIPMENT			INITIALS				
EQUIPMENT NO.	DESCRIPTION	QC/ CONST	DATE	RSO	DATE		
5-TK-29A	Slurry Tank "A"						
5-TK-29B	Sturry Tank "B"						
5-AG-05A	Siurry Tank Agitator "A"						
5-AG-0513	Slurry Tank Agitator "B"						
				ī			
33, 3333,							
CAT MECHANICAL PUNCHLIST CLEARED?							
P&ID WALK-THROUGH							
94X-5900-N-00270R2	Feed Preparation SHT 1 of 2						
CAT P&ID PUNCHLIST CLEARED?							
ELECTRICAL CHECKLISTS							
HEAT TRACING							
CAT ELECTRICAL PUNCHLIST CLEARED?							
EXECUTED BY: (please print and initial)	01100017-07-07	_					
Ī	SUBCONTRACTOR						
	OWNER						



SHEET 2 OF 4 Rev. 0 Date 2/10/95

INSTRUMENT INSTALLATION/LOOP CHECKS				INITIALS			
LOOP NUMBER	DESCRIPTION	INSTALL. OK	LOOP CHK OK?	QC/ CONST	DATE	RSO	DATE
HS-051	Agitator A Controls						
HS-052	Agitator B Controls						
LE-290	Slurry TK A Level						
LSH-290	Slurry TK A Hi Alarm						
LSH-291	Slurry TK B Hi Alarm						
LE-291	Slurry TK B Level						
LSL-290	Slurry TK "A" Lo Level					_	
WE-291	Slurry TK "B" Lo Level						
WE-292	Siurry TK "A" Load Celi						
FV-290	Siurry TK "A" Flow Control			-			
FV-291	Slurry TK "B" Flow Control			-			1
FV-292	Slurry Tank "B" Flush						
FIT-290	Slurry Supply Flow Logging						
FV-297	Recycle Water Feed						
FV-298	Slurry TK A Discharge					.	
FV-299	Slurry TK B Discharge						
FV-296	Sparge Storage TK Flow						

CAT PUNCHLIST CLEARED?




SHEET 3 OF 4 Rev. 0 Date 2/10/95

PIPING INSTALLATION/HYDROTESTS (COMPLETE PRESSURE TEST RECORD FORMS)				INITIAL S				
LINE NUMBER	FROM	το	INSTALL. OK?	HYDRO TEST OK?	OC! CONST	DATE	RSO	DATE
SL-1 1/2-A-7003 ET	Thickener		i i					
SL-1 1/2-A-7006 ET	SL-1 1/2-A-7003 ET					 		
SL-1 1/2-A-7019 ET	Slurry Tank Pump							
SL-2 1/2-A-7007 ET	5-TK-29A							
SL-1 1/2-A-7018 ET	Slurry Tank Pump							
SL-1 1/2-A-7008 ET	5-TK-29B							
VE-1 1/2-A-5612	Recycle Water Tank							
VE-1 1/2-A-5614	Vent							
VE-1 1/2-A-5615	Vent		i					
VE-1 1/2-A-5601	Thickener						!	
VE-4-A-5600	VE-1 1/2-A-5600		ļ					
VE-1 1/2-A-5602	5-TK-29A				-			
VE-1 1/2-A-5603	5-TK-29B							
RC-1 1/2-7103 ET	Recycle Water							
RC-1-A-7129 ET	RC-1 1/2-A-7103					_		
RC-1-A-7130 ET	RC-1-7129							
SL-1 1/2-A-7007 ET	SL-2 1/2-A-7007							
SA-8-A1-6403	5-DC-65							
SA 8-A1-6406	4-DC-27	.,						
5A-8-A1-6405	5-DC-65		İ					
<u> </u>								
								ĺ
PIPING WELD VISUAL/N	IDT STATUS							
CHECKLISTS COMPLETE?								
CAT PIPING PUNCHLIST CLEARED?								



SHEET 4 OF 4 Rev. 0 Date 2/10/95

MISCELLANE	MISCELLANEOUS			INITIALS				
ITEM	DESCRIPTION	QC/ CONST	DATE	RSO	DATE			
1	Insulation (Complete checklist)							
2	Painting (Complete checklist)							
		<u> </u>						
		<u> </u>			<u> </u>			
			<u> </u>	<u></u>				
		<u> </u>	<u> </u>	<u> </u>				
		 _						
				<u>. </u>				
				<u>.</u>				
•				j				
				<u> </u>	<u> </u>			
	<u> </u>							
MISC. CAT PU	NCHLIST CLEARED?							





SHOP FABRICATED TANKS

_								_	
•	α		4	^	-	•	n	t:	
-	u	u	u	•		•			

SLURRY TANK

T	ag	No.	:

lag	No.: 5-TK-29 A				
			INIT	TALS	
	PREREQUISITES	S/C	Date	Owner	Date
1.	Vendor IOM Manual available and reviewed				
2.	Vendor inspection records submitted/available				
3.	QC receiving inspection complete				
4.	Remove rust preventatives				<u> </u>
5.	Remove temporary shipping braces, plugs, etc.				
6.	Equipment ID tag attached]		
	SPECIFIC PROCEDURES				
1.	Confirm "Pre-Installation Checklist" complete (see Package 18-PC-0004)				
2.	Confirm "Grouting" checklist complete (see Package 18-PC-0005)				
_			<u> </u>	-	
3.	Inspect tank interior		 	 	
4	Check piping connections, blinds, manholes				
<u>5.</u>	- · · · · · · · · · · · · · · · · · · ·		<u> </u>		
6.					
			 _		
7.			 	ļ	
			!		
8.					
9.					İ
Э.					
10.					
10.					
11.					
12.					
13.					
				 	
CA	Γ Punchlist Cleared				
_XECUTED BY: (please print and initial) SUBCONTE				R	



SHOP FABRICATED TANKS

OWNER

Bedaning Managerary Controller	<u> </u>					
Equipment:	SLURRY TANK					
Tag No.:	5-TK-29 B					
			INIT	TALS		
	REREQUISITES	S/C	Date	Owner	Date	
	al available and reviewed				<u> </u>	
	records submitted/available					
 QC receiving inspe Remove rust preve 			 		 	
	shipping braces, plugs, etc.		 	-	 	
6. Equipment ID tag a			<u>† </u>		 	
	IFIC PROCEDURES					
	lation Checklist" complete (see					
2. Confirm "Grouting" 18-PC-0005)	checklist complete (see Package	_				
			 	<u> </u>	 	
3. Inspect tank interio	or		 	<u></u>	 	
4. Check piping conn	ections, blinds, manholes				<u> </u>	
			-	ļ 		
5			-		 	
6.		_	1	 	 	
<u> </u>				<u> </u>		
7.				:		
8.			 			
<u> </u>		······	†			
9.						
			<u> </u>			
10.			1	<u> </u>		
11.			<u> </u>			
12.				-	<u> </u>	
• • • • • • • • • • • • • • • • • • • •	· · ·		1	1	i	
13.						
CAT Punchlist Cleared						
EXECUTED BY: (please print and initial)			SUBCO	NTRACTO)R	



AGITATORS

SLURRY TANK AGITATOR

Tag	No.	:
		•

5-AG-05 A

		INITIALS			
	PREREQUISITES	S/C	Date	Owner	Date
1.	Vendor IOM Manual available and reviewed				
2.	Vendor inspection records submitted/available				
3.	QC receiving inspection complete	<u> </u>			
4.	Remove rust preventatives				
5.	Remove temporary shipping braces, plugs, etc.				
6.	Equipment ID tag attached	<u></u>			
	SPECIFIC PROCEDURES				
1.	Confirm lubrication				
	● Motor	<u> </u>			
	● Gearbox	!			
	• Packing				
		Ī			
2.	Ensure that agitator blades are securely bolted to hub and is secured to shaft.				
		Ī			
3.	Ensure that agitator mounting flange is securely bolted to tank flange.				
					
4.	Ensure that gearbox/agitator shaft rigid coupling is securely bolted.				
		 _			
5.	Turn agitator shaft by hand. Adjust packing gland if required.				
		1			
6.	Inspect electrical connections and jog motor for directional check.				
		Ţ	<u> </u>		<u> </u>
7.	Connect motor/gearbox flex coupling, level the drive and align.				
					<u> </u>
		<u> </u>		<u> </u>	<u> </u>
		<u> </u>	<u> </u>		
			<u> </u>		
			<u> </u>	<u> </u>	ļ
			ļ	<u> </u>	
			ļ	<u></u>	<u> </u>
			ļ		<u> </u>
CA	Punchlist Cleared	<u>L</u>		<u></u>	

EXECUTED BY: (please print and initial)	SUBCONTRACTOR
	OWNER



AGITATORS

Equipment:

SLURRY TANK AGITATOR

Tag No.: 5-AG-05 B

	10g 110		INIT	TALS	
	PREREQUISITES	S/C	Date	Owner	Date
1.	Vendor IOM Manual available and reviewed				
2.	Vendor inspection records submitted/available				
3.	QC receiving inspection complete				
4.	Remove rust preventatives				
5.	Remove temporary shipping braces, plugs, etc.				
6.	Equipment ID tag attached		ļ L	i i	
	SPECIFIC PROCEDURES	l			
1.	Confirm lubrication				
	● Motor				
	● Gearbox		<u> </u>		ļI
	Packing				<u> </u>
.		_	1		ļ.——
2.	Ensure that agitator blades are securely bolted to hub and is secured to shaft.				
3.	Ensure that agitator mounting flange is securely bolted to tank flange.				
<u> </u>				ļ	!
4.	Ensure that gearbox/agitator shaft rigid coupling is securely bolted.				
5.	Turn agitator shaft by hand. Adjust packing gland if required.	·			1
_					
6.	Inspect electrical connections and jog motor for directional check.	<u> </u>	<u> </u>		
<u> </u>					
7.	Connect motor/gearbox flex coupling, level the drive and align.	<u> </u>	ļ		ļ
<u> </u>				ļ	
<u> </u>			<u> </u>	<u> </u>	!
<u> </u>			<u> </u>		
			<u> </u>		<u> </u>
			ļ		!
!		<u> </u>	1		<u> </u>
_		<u> </u>	 		
<u> </u>				<u> </u>	
CA	T Punchlist Cleared				



ROTATING EQUIPMENT ALIGNMENT RECORD

SHEET OF


	EQUIPMENT TAG NO:	
PIPING	DISCONNECTED	PIPING CONNECTED
NOTES:		NOMINAL COUPLING GAP:
USE THE INNER LIN	ON EITHER DRIVER OR DRIVEN ES FOR FACE READINGS FOR TH	HUB.
SIGNATURES	SUBCON	ITRACTOR
	O	NER



ROTATING EQUIPMENT ALIGNMENT RECORD

SHEET OF

	EQUIPMENT TAG NO:	· · ·	
PIPING	DISCONNECTED	PIPING CONNECTED	
USE THE INNER LINE FOR REVERSE ALIGN	ON EITHER DRIVER OR DRIVEN S FOR FACE READINGS FOR TH	AT HUB.	AP:
SIGNATURES.		TRACTOR	





CAT PIPING PRESSURE TEST INSPECTION REFERENCE

SHEET 1 OF 1

EST PREPARATION:

- 1. Pressure source and test gauge should be upstream of check valve. If pressure source is down-stream, check valve should have flapper removed or jacked-up. (Pressure must be released down-stream of check valve after test completion.
- 2. Ensure that test blinds installed are the correct thickness. (A record should be kept showing the location of all test blinds to assure their removal at test completion.)
- 3. Ensure that all items such as control valves, relief valves, rupture discs, orifice plates, diaphragm instruments, expansion joints, etc., which could be damaged during pressure test have been removed or isolated, as indicated on the pressure test flow diagram.
- 4. Ensure that equipment, such as filters, which have internals that may be damaged during pressure test are either blocked from test or that internals have been removed.
- Check all temporary supports that have been called for on the pressure test flow diagrams, piping arrangement drawings or spool drawing to ensure that they have been properly installed.
- 6. Ensure that equipment, such as compressors, which must not be included in field tests, have been properly blocked off with the casing drain open.
- 7. Check open and closed position of valves.
- 8. Check for proper installation of vents and drains.
- 9. Verify chloride content of test water when testing stainless steels.

ESTING

- The pressure test gauge shall normally be located at grade near the test pump.
- 2. Pressure test gauge shall be calibrated once a month to ensure accurate readings. Gauges should be tagged with date last calibrated.
- 3. Care must be exercised not to exceed pressure test specified on the pressure test data.
- 4. When conducting a pneumatic test, it is essential that the contract specification for pneumatic testing be adhered to in order to avoid creating a safety hazard.
- 5. Pneumatic test systems must include double block valves with a bleeder valve between them to safely isolate the pressure source (by closing block valves and opening bleeder to atmosphere) when incremental and final test pressures are attained.

TEST COMPLETION:

- Care shall be exercised in controlling the rate of draining from vessels in respect to inflow of air through the vent to assure that a vacuum is not applied. <u>CAUTION</u>: Prior to commencing drainage, ensure that all vents are open with plugs and blind flanges removed.
- 2. After drainage, remove all temporary blinds and blanks, temporary supports, and temporary testing connections.
- 3. Reinstall all items which were removed for test. Ensure that line specification gaskets and bolts are being used when reinstalling these items.
- 4. Remove all shipping bars from expansion joints.
- Remove stops from spring hangers and check cold settings.



CAT ABOVEGROUND PIPE INSPECTION REFERENCE

SHEET 1 OF 1

JENERAL

Line size correct.

Material correct.

Flange rating correct.

Stress relieving complete.

Welding complete.

Installation straight and plumb.

Line slopes per drawing

Branches located correctly.

Weepholes in reinforcing pad.

High point vents installed.

Low point drains installed.

Reducers located correctly.

Blinds installed.

NDE complete (records to be filed, see Section 10).

Cold spring or pre-spring per drawing

Clearance for expansion

''ALVES

Flow direction correct.

Item code number correct.

Bolts or stud correct.

Bypass installed (if required).

Chain wheel installed.

Extension installed.

Stem oriented properly.

Drain, flush, connections installed.

GASKETS AND BOLTS

Correct type.

Correct material.

Correct bolt length.

Correct gasket thickness.

PIPE SUPPORTS

Field supports installed.

Sufficient supports.

Anchors installed.

Guides installed.

Proper shoes installed and welded.

Spring hangers properly installed.

INSULATION AND TRACING

insulation support clips installed.

Clearances adequate for insulation.

Electrical tracing installed.

Steam tracing installed.

Correct number of tracers.

Tracer size correct.

Tracer length correct.

Trap detail correct.

INSTRUMENTS

PSVs tested (correct item number).

Correct control valves installed.

Meter runs properly installed (jacking screws included).

sciews included).

Valves at meter runs installed.

Pressure gauge valves installed.

Pressure gauges properly oriented.

Temperature connections properly oriented.

Sample connections installed.



CAT UNDERGROUND PIPE INSPECTION REFERENCE

SHEET 1 OF 1

GENERAL

Backfill, type and compaction.

Line size correct.

Material correct.

Flange rating correct.

Stress relieving complete.

Welding complete.

Line slopes per drawing

Branches located correctly.

High point vents installed.

Reducers located correctly.

Reducers type correct.

Blinds installed.

NDE complete (records to be filed, see Section 10).

Bedding

French drains

Interior linings

JALVES AND HYDRANTS

Flow direction correct.

Item code number correct.

Bolts or stud correct.

Bypass installed (if required).

Extension installed.

GASKETS AND BOLTS

Correct type.

Correct material.

Correct bolt length.

Caulking type.

PIPE SUPPORTS

Thrust blocks.

Sufficient supports.

Anchors installed.

CATHODIC PROTECTION

Electrical connections.

Flange insulating kit.

Sacrificial material buried.

Rectification equipment installed.



CAT PIPING PRESSURE TEST RECORD

SHEET_OF_

SYSTEM/	SYSTEM/SERVICETEST PACKAGE NO								
FLOW DU	AGRAM N	O			•			SHE	ET NOOF
				TE	ST RI	EQUIREM	ENTS		
DESIGN (ODE							TEST PRES	SURE
TEST ME	DIUM			TEST DURA	ATION	i		DESIGN P	ESSURE
LIN	E NO.	LINE CLA	SS	SHEET	0	RIGIN	TE	RMINATION	REMARKS
							<u> </u>		
			 				 		
						<u> </u>	+		
		_					1 -		
						<u> </u>			
			\Box				<u> </u>		
		- 	\dashv				+		
}		 	1				 	·· -	
<u></u>			1						
NDE/PWI	IT CLEAR	ANCE/DATE_				_ TE:	_	AGE APPROVED/	DATE
M	ANUFACT	URER	D	ESCRIPTION	ON RANGE ID NO.		DATE OF CALIBRATION		
		·						<u></u>	
					TE	ST DATA	\		
	TIME	TEST PRESS	URE	AMBIE	NT TI	EMP.		PPE TEMP.	REMARKS
START		<u> </u>	<u> </u>						<u> </u>
FINISH		*		<u> </u>					<u> </u>
PRESSUR	PRESSURE TEST SATISFACTORILY COMPLETED SUBCONTRACTOR/DATE								
						OWN	ER/DATI	Ε	
	<u> </u>				<u>-</u>				
• WE RES	TORATIO	N COMPLETE	•			SUB	CONTRA	CTOR/DATE	
•						owi	ÆR/DATI	E	




CAT PIPING PUNCH LIST RECORD

SHEET OF

System No.:

ITEM NO.	DATE ENTERED	IDENTIFICATION AND LOCATION	DATE CORRECTED	SUPERVISOR'S APPROVAL
				
				
<u> </u>				<u> </u>
	<u> </u>			
	ļi			
	ļl	<u> </u>	ļ	
	ļl	ļ	 	
			 	
	ļ		—	
		<u> </u>		
			 	
			 	
-			 	
			 	
-				
	 		†	
<u> </u>				
	<u>†</u>		<u> </u>	_
	 			
<u></u>			L	
	1			
	<u> </u>		L	
	1-			





CAT NONDESTRUCTIVE EXAMINATION REQUEST/RECORD

SYSTEM NO. SHEET OF

YPE EXAMINATION								
RADIOGRAPHIC	ULTRASONIC							
LIQUID PENETRANT		☐ HARDNESS TESTING ☐						
MAGNETIC PARTICLE								
EXAMINATION DATA LINE NO./SPOOL SHEE	т							
LOCATION								
P NO./MATERIAL PIPE SIZE/SCHEDULE		····						
ACCEPTANCE CRITERI	A (CODE)							
WELD NO.	WELDER SYMBOL	WELD NO.	WELDER SYMBOL					
		<u> </u> 	1					
		-	+					
			+					
			<u> </u>					
			-					
		SITE NDE EXAMINER/D	ATE					
		SHE MUE EVAMINEM OF	AIE					
NOTE: THE FOLL INCLUDED WELD NO	OWING IDENTIFICATION ON THE RADIOGRAP OF THE RADIOGRAP OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPORT OF THE REPO	ON SHALL BE PLAINLY A HIC FILM: FCII, CONTR DATE OF RADIOGRAPHY	ND PERMANENTLY ACT NO., LINE NO.,					
EXECUTED BY: (please print and initial))		SUBCONTRACTOR					
			OWNER					



WELDER B31.3 RANDOM RT/UT CONTROL LOG

SYSTEM	NO
SHEET	_ OF

DATE WELDED WELD NUMBER WELD NUMBER ACCEPTED (A) TWO B31.3 TRACER WELDS SELECTED FOR EACH REJECT	; AND ITION

DEFECTS AND DISPOSITION SYMBOLS

	Į	B31.3 INTERPRETATION DEFECTS			REPAIR INSTRUCTIONS
CK		Crack	GO	-	Grind Out, remove area with defect.
IP	-	Incomplete Penetration	GS	-	Grind Surface
LF	_	Lack of Fusion	CW	-	Cutout Weld, slice in weld plane.
υC	-	Undercutting	R1	-	First Repair
P	-	Porosity	R2	-	Second Repair
c	-	Slag			
_A	-	Concave Root Surface	WELL	DER'S	NAME
EL	-	Elongated Indication			

WELDER'S SYMBOL



CAT WELDING NDE/VISUAL STATUS LOG


SYSTEM NO.___ SHEET__OF__

		.					
LINE NO.				SHEET NO.		REVISIO	
WELD NO.	WELDER SYMBOL	DATE WELDED	RT/UT ACCEPT DATE	VISUAL ACCEPT DATE	PWHT DATE	BH DATE	REMARKS
						[!	
·							
_							
i ——							
-		<u>"</u>					
						<u> </u>	<u></u>
<u> </u>							
			_	Ţ	Ī		
							ļ <u> </u>
						<u> </u>	<u> </u>
<u> </u>							
							<u> </u>
	<u> </u>		· · · · · · · · · · · · · · · · · · ·	<u> </u>			

YECUTED BY:

Please print and initial

Subcontractor





C T ELECTRICAL HEAT TRACING TEST RECORD

SHEET OF

REFERENCE DRAWING

N	0	т	F

Continuity readings will vary directly with temperature and cable length. Insulation Resistance (megger) readings will vary inversely with temperature and cable length.

		(1) UNRO	LLED, BEFORE	INSTALLATION	(2)	(2) AFTER INSTALLATION			(3) AFTER INSULATION		
Heater Number	Tag Information	Date of Test	Continuity (OHMS)	*Insulation Resistance (MEGOHMS)	Date of Test	Continuity (OHMS)	*Insulation Resistance (MEGOHMS)	Date of Test	Continuity (OHMS)	*Insulation Resistance (MEGOHMS)	
		ļ									
		·	<u></u>								
<u>.</u>	<u> </u>	<u> </u>	<u></u>								
<u> </u>											
=											
									<u></u>		
			<u> </u>								
			<u> </u>								
						<u> </u>			<u>_</u>		
* Minim	um acceptable	e resistance:	: (1)Me	gohms	(2)N	negohms		(3)	Megohms		
		Subcontractor/Date:									




CAT ELECTRICAL PUNCH LIST RECORD

SHEET OF

System	No.	:
---------------	-----	---

حسييني				
ITEM NO.	DATE ENTERED	IDENTIFICATION AND LOCATION	DATE CORRECTED	SUPERVISOR'S APPROVAL
			 	
			ļ	
			ļ	
	\ 			
				
			 	
			 	
			 	
			1	
			1	
			1	
			 	
			 	
				
			_	
			 	
			 	
	ļ		-	
	-		 	
	-		 	
 	 	<u> </u>	 	
	<u> </u>	· · · · · · · · · · · · · · · · · · ·	 	
<u> </u>	 	-	 	-
			 	
<u> </u>	 		†	
	 	<u> </u>	1	<u></u>
		<u> </u>		
	 	 		





CAT CONTROL SYSTEMS INSTRUMENT INSTALLATION/TESTING INDEX

SYSTEM	NO
SHEET _	_ OF

Tag Number	Function	Туре	Location	Flow Diagram	Spec. Sheet	Loop Diagram Number	Installation Sign-Off	Test Press.	Pressure Test Sign-Off	Calibration Sign-Off	Loop Check Sign- Off	Remarks
										· · · · · · · · · · · · · · · · · · ·		
									1			
											<u> </u>	
										<u> </u>		
											I'	
			<u> </u>						<u> </u>	<u> </u>	<u></u> '	
			'			<u> </u>				<u> </u>	<u> </u>	
			<u> </u> '		'	<u> </u>		<u></u>	·		<u></u> '	
			<u> </u>			<u> </u>		'	· · · · · · · · · · · · · · · · · · ·		<u> </u>	
		<u> </u>	<u> </u>		<u>'</u>	<u>'</u>		<u> </u>	!	<u> </u>	<u></u> '	
		!	<u> </u>			<u> </u>		<u> </u>			<u> </u>	
		<u> </u>	<u> </u>	<u></u>			<u></u>	<u> </u>	<u></u>	1	'	
		'	<u> </u>		<u> </u>	<u> </u>		<u> </u>	<u> </u>	<u> </u>	 '	
	<u> </u> '	<u> </u>	↓ '	<u> </u>	<u> </u>			 '	<u> </u>	 '	<u> </u>	<u> </u>
	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u> </u>	<u>i</u> ′	<u> </u>	<u> </u>	<u> </u>	<u> </u>	'	<u> </u>
Type Codes	; :					Location (Codes:					
E - El P - Pi	E - Electrical C - Combination (E&P) P - Pipe R - Equipment Rack P - Piped D - Direct or Mechanical F - Front of Main Control Panel L - Local Panel B - Back of Main Control Panel H - Control House											
EXECUTED (please print	XECUTED BY: blease print and initial) SUBCONTRACTOR											
i	OWNER											



CAT LOOP MECHANICAL COMPLETION AND ACCEPTANCE RECORD

SYSTEM DESCRIPTION	SYSTEM NO
INSTRUMENT LOOP TAG NO	
LOOP SCHEMATIC DRAWING NO	·
P&ID DRAWING NO.	
THIS LOOP	IS MECHANICALLY COMPLETE IN AND SPECIFICATIONS.
ACCORDANCE WITH DRAWINGS	AND SPECIFICATIONS.
DATE _	
SUBCOM	NTRACTOR
THIS LOOP	HAS BEEN
CHECKED WITHIN THE PARAMET AND/OR MECHANICAL FLOW DIA	TERS LISTED ON THE INSTRUMENT LOOP DRAWING, AGRAM, AND IS ACCEPTABLE.
DATE	
	RUCTION/OWNER
2311311	



CAT INSTRUMENT PRESSURE TEST RECORD

SYSTEM	NO
SHEET	_ OF

Flow Diagram	Test Pressure			
Test Medium	Test No			
Instrument No.	Description	Remarks		
	<u> </u>			
		· · · · · · · · · · · · · · · · · · ·		
		3333333		
-				
EXECUTED BY: please print and initial)		SUBCONTRACTOR		
		OWNER		



CAT PRESSURE SAFETY VALVE TEST RECORD

SYSTEM NO. ___ SHEET __ OF __

	Tāg No		
Specification Sheet No.			
Purchase Order No.		Item No	
Serial No.			
Pressure Setting			
Leak Test			
Blowdown			
			1
This is to certify that the value, as noted on the ap	above-noted pressure	e safety valve has been pecification data sheet,	calibrated to the specified and is acceptable.
EXECUTED BY: (please print and initial)			SUBCONTRACTOR
			OWNER




CAT INSTRUMENTATION/CONTROL SYSTEMS PUNCH LIST RECORD

SHEET OF

System No.:

System				011050140004
ITEM NO.	DATE ENTERED	IDENTIFICATION AND LOCATION	DATE CORRECTED	SUPERVISOR'S APPROVAL
			_	
L				
				·
<u> </u>				·
			· . -	
		<u> </u>		<u></u>
. =				<u> – </u>
	<u> </u>			
			<u> </u>	
				. <u></u>
	<u> </u>			
				<u> </u>
			<u> </u>	
,				
<u> </u>	_		_	





CAT PAINTING INSPECTION REFERENCE

SYSTEM	NO
SHEET _	_ OF

SURFACE PREPARATION

Compressed air free of oil and water.

Weld splatter removed.

Blasted surface checked against specified SSPC.

Steel surface laminations removed.

Weather conditions suitable for blasting.

COATINGS APPLICATION

Spray equipment conforms to specification requirements.

Filter and strainers

Brushes

Spray tips

Rollers

Spraying techniques in accordance to specifications.

Weather conditions suitable for painting.

Wind

Dust

Rain

Wet thickness applied to give minimum dry film thickness.

Surface, between coats, suitable for subsequent coat.

COATING CONDITION

Lumps removed.

Paint thoroughly mixed.

Proper thinning ratios used.

Shelf life still valid.

All containers labeled.

Colors uniform.

FINISHED SURFACE

Film thickness as specified.

Surface integrity.

Edges and corners properly coated.

Finish appearance, no drips, runs, sags.

Coatings inspection record complete.



CAT PAINTING INSPECTION RECORD

SYSTEM	NO
SHEET	OF

NOTE: USE ONE SHEET TO DOCUMENT	EACH COAT APPLIED IN THE SYSTEM.	Initials/Date
Coating Materials For This Application:		
Manufacturer:	Technical Data Sheet Approved.	
Туре:	Color:	
Record label data: paint type, lot, b	atch, color, instructions.	
Surface Preparation:		1.
Metal Surface, in accordance with S	SSPC VIS-1.	ļ
Painted surface, in accordance with	manufacturer's recommendations.	
Application:		
Brush Roller	Spray	
In accordance with manufacturer's i	recommendations.	
Total Dry Film Thickness:		
In accordance with SSPC-PA 2,	mils.	
Workmanship:		
Pleasing appearance, no drips, runs,	, sags or holidays.	
_oating Application Location:	Sketch of Application Location (if addition	nal clarity is
	needed):	
Tag, line or structure No	1	
This is the coat in a		
coating system of:		
Prime Coat(s)		
Intermediate Coat(s)		
Finish Coat(s)		
And a total system thickness of mils.		
Remarks:		
<u> </u>		
EXECUTED BY:		
(please print and initial)	SUBCONTRA	ACTOR
· · · · · · · · · · · · · · · · · · ·		= - - - -
	OWNER	




CAT PAINTING PUNCH LIST RECORD

SHEET OF

System No.:

-					
ITEM NO.	DATE ENTERED	DATE DATE CORRECTED DATE CORRECTED		SUPERVISOR'S APPROVAL	
				-	
	<u> </u>				
-					
				· —	
			<u> </u>		
				,	
		<u> </u>			
			<u> </u>	. —	
			}		
		<u> </u>			
' <u></u>		<u> </u>	<u>i</u>		
			[<u></u>	
			<u> </u>	<u> </u>	
 		 ·	 	<u></u>	
I			1	l	





CAT INSULATION INSPECTION REFERENCE

SHEET _ OF _

Materials:

Material, type as specified

Thickness, as required

Fasteners, type as specified

Joint sealer, as specified

Vapor barrier, as specified

Weather proofing, lagging as specified

Weather proofing, lagging and fasteners, type as specified

Application:

Joints-staggered (if required) & fit-up

Joint scaler (if required)

Insulation fastener spacing as specified

Vapor barrier (if required)

Weather proofing, lagging as specified

Weather proofing, lagging fasteners spacing

Flanges, valves, supports, etc.

Insulation support saddles (cold systems) secured and sealed

Expansion/contraction joints



CAT INSULATION CHECKLIST

SHEET OF

N/A - NOT APPLICABLE			LINE, VESSEL OR EQUIPMENT NO.		
OK	OK - SATISFACTORY		LINE, VESSEL OK	EQUIPMENT NO.	
X		- UNACCEPTABLE			
{ .	MA	MATERIALS:			
	1.	MATERIAL, TYPE AS SPECIFIED.			
	2.	THICKNESS AS REQUIRED.			
	3.	FASTENERS, TYPE AS SPECIFIED.			
	4.	JOINT SEALER AS SPECIFIED.			
	5 .	VAPOR BARRIER AS SPECIFIED.			
	6.	WEATHERPROOFING, LAGGING AS SPECIFIED.			
	7.	WEATHERPROOFING, LAGGING AND FASTENERS, TYPE AS SPECIFIED			
II.	AP	PLICATION:			
İ	1.	JOINTS - STAGGERED (IF REQUIRED) & FIT-UP.			
	2.	JOINT SCALER (IF REQUIRED).			
	3.	INSULATION FASTENER SPACING AS SPECIFIED.	-		
	4.	VAPOR BARRIER (IF REQUIRED).			
	5 .	WEATHERPROOFING, LAGGING AS SPECIFIED.			
	6.	WEATHERPROOFING, LAGGING, FASTENERS SPACING.			
	7 .	FLANGES, VALVES, SUPPORTS, ETC.			
	8.	INSULATION SUPPORT SADDLES (COLD SYSTEMS) SECURED AND SEALED.			
	9.	EXPANSION/CONTRACTION JOINTS.			
RE	MAF	RKS:			
_					
			- M		
EX	ECU	TED BY:			
SUBCONTRACTOR:			DATE:		
		OWNER:	DATE:		



CAT INSULATION PUNCH LIST RECORD

SHEET OF

S	/ 8	te	П) (Ŋ	O	•	•

ITEM NO.	DATE ENTERED	DATE ENTERED IDENTIFICATION AND LOCATION COI		SUPERVISOR'S APPROVAL	
				 .	
-		<u> </u>			
-					
· · · · · · · · · · · · · · · · · · ·					
<u></u> _					

Construction Acceptance Testing

Hotes

GENERAL

Matrix shows minimum requirements. Contractor shall be responsible for ensuring compliance with equipment Manufacturer's precommissioning checkout and testing requirements as outlined in Manufacturer's Installation/Operation Manuals (IOMs), and with Project equipment specifications.

EXPLANATION OF ACTIVITIES

THE FOLLOWING ACTIVITIES SHALL BE PERFORMED SEQUENTIALLY:

A. Inspect/Install Internals

For tanks and vessels, inspect interior for foreign material and for signs of corrosion and/or rust. Remove any rust inhibitors. In addition install any internals requiring field installation (i.e. filter elements, dryer desiccant, baffles, etc.) before closure, ensure internal walls are clean and dry.

B. Check Piping Connections

Ensure proper piping connections to equipment: Screwed connections not cross-threaded; Flanges complete with gaskets, bolted tightly, torqued and not imposing undue stress on equipment flanges. Includes ducting connections. Check to ensure vent and drain valves are installed. Also - ensure required start-up strainers are installed.

C. Confirm Hydro/Leak Tests

All pressure casings and pressure vessels should have been shop hydrotested, confirm hydrotest certificate is available. For tanks and atmospheric vessels, perform leak tests as required. After leak/hydrotesting, ensure interior is dry. Pneumatic tests are also covered in this activity. (Caution: Never pneumatic test plastic pressure - containing pipe or components).

D. <u>Flushina & Picidina</u>

includes flushing, chemical cleaning and mechanical cleaning of piping, vessels, tanks and equipment as required. Some equipment may need to be flushed with a solvent to remove rust inhibitors.

E. <u>Confirm Lubrication</u>

Ensure that reservoirs, constant level ollers, bearing housings, etc., are charged with the proper amount and proper type/grade of lubricant. Ensure that every component that requires lubrication is covered (i.e. driver, driven equipment, couplings, gearboxes, hydraulic fluids in diaphragm metering pumps, fan bearings, diaphragm pump air valves, etc.)

F. Level and Align

Equipment baseplates should be level on their foundations. Check and shim if necessary. Perform cold alignment with piping connected. Tolerances shall be in accordance with Manufacturer's IOMs. Tighten hold-down bolts and apply grouting of bearing surfaces where required.

G. Manually Turn Rotors

The shafts of each component (driver and driven) should be manually turned to check resistance before the motor is "jogged" or "bumped". Shaft should turn freely except that some resistance is expected for pumps with mechanical seals or packed stuffing boxes.

H. Joa Motor

Check for correct motor rotation by "bumping" or "jogging" the UNCOUPLED driver. The proper direction is usually indicated by a direction arrow on the driven-equipment casing, bearing housing or discharge head. The rotating element in vertical turbine pumps must be raised axially before start-up. An adjustable pump-to-motor shaft coupling is provided for this purpose, and the pump shaft must be raised per the manufacturer's instructions.

The rotation of submersible units can normally be checked by observation. Check the manufacturer's start-up instructions

if the rotation is incorrect, the electrician should swap two of the 3-phase connections.

!. Connect Coupling/Guards

After rotational check, the coupling (or V-belt drive) should be reassembled and relubricated (if necessary). Turn the coupled shaft by hand again to ensure free movement. Re-attach the coupling guard and bolt securely.

J. Other

These activities are supplemental checks to be performed on specific equipment as detailed in the numerically numbered notes below: