

ATTACHMENT J.4.71

MOTOR TEST RECORD

MOTOR TEST RECORD, PAGE 1 OF 2

PROJECT NAME: (1)	PROJECT NO.: (2)
CONTRACTOR: (3)	CONTRACT NO.: (4)
MOTOR TEST RECORD	
MOTOR ID NO.: (5)	DRAWING/SPEC. NO. AND REV.: (6)
<u>MEGGER VOLTS</u>	
SPECIFICATION REQUIREMENT: (7A)	ACTUAL: (7B)
<u>MEGGER READING</u>	
SPECIFICATION REQUIREMENT: (8A)	ACTUAL: (8B)
EQUIPMENT SERIAL NO.: (9)	CAL DUE DATE:
MEGGER TEST PERFORMED BY: (10)	DATE:
ROTATION IN ACCORDANCE WITH DRIVEN EQUIPMENT: (11)	
REMARKS:	
(12)	

MOTOR TEST RECORD, PAGE 2 OF 2

INSTRUCTIONS FOR PREPARING THE MOTOR TEST RECORD

Block Information to be Entered

1. FERMCO Project name.
2. FERMCO Project number.
3. Name of the FERMCO contracted organization.
4. FERMCO Contract number.
5. FERMCO equipment identification number.
6. Drawing and or specification number that specifies the equipment. Include revision level of all documents.
- 7A. Megger Test voltage per the specification
- 7B. Actual voltage used for the Megger Test.
- 8A. Megger Reading required by the specification.
- 8B. Actual Megger Reading from the meter.
9. Test equipment serial number and calibration due date.
10. Signature of the individual that performed the Megger Test and date test was performed.
11. Sign and date after verification that the direction of rotation is correct with respect to the rotation of the driven equipment.
12. Comments or observations relevant to the test.