

ATTACHMENT J.4.72
PRESSURE TEST RECORD

PRESSURE TEST RECORD, PAGE 1 OF 2

PROJECT NAME: (1)		PROJECT NO.: (2)	
CONTRACTOR: (3)		CONTRACT NO.: (4)	
PRESSURE TEST RECORD			
LINE SERVICE (5)		LINE SERVICE: (6)	
MAXIMUM OPERATING PRESSURE: (7)		TEST PRESSURE: (8)	
TEST PROCEDURE: (9)		TEST MEDIUM: (10)	
REFERENCE DRAWINGS/TEST BOUNDARIES: (11)			
TEST DATE AND AMBIENT TEMPERATURE: (12)			
TEST MEDIUM TEMPERATURE: (13)			
TEST GAUGE IDENTIFICATION: (14)		CALIBRATION DUE DATE: (15)	
START TIME: (16)		TEST GAUGE READING: (17)	
FINISH TIME: (18)		TEST GAUGE READING: (19)	
TEST VERIFICATION (20)	ACCEPT	REJECT	DATE
TEST ORG.:	(21)	(22)	(23)
CONTRACTOR:			
CLIENT/QC:			
CODE INSPECTOR:			
REMARKS: (24)			

PRESSURE TEST RECORD, PAGE 2 OF 2

INSTRUCTIONS FOR PREPARING THE PRESSURE TEST RECORD

Block: Information to be Entered:

1. FERMCO Project name.
2. FERMCO Project number.
3. Name of the FERMCO contracted organization.
4. FERMCO Contract number.
5. Operating medium such as: Steam, Water, Air, etc.
6. P&ID/ISO line identification or if multiple lines, enter SEE REF. DWG./TEST BOUNDARIES/LINE LIST etc.
7. Maximum operating pressure of the line/system.
8. Test pressure required by governing Code/Specification.
9. Test procedure number, if applicable, and/or governing Code.
10. Medium to be used for the test (e.g. Water, Air, Nitrogen).
11. P&ID and or ISO. These may be marked with boundaries or a description of the boundaries with line numbers, isolation valves, etc. must be entered. Include revision level of all documents.
12. Date of test and ambient temperature.
13. Temperature of the test medium (if required to be verified by the specification and/or applicable code).
14. Test gauge identification number.
15. Date that the test gauge is scheduled for next calibration.
16. Time when test pressure is reached.
17. Actual reading from test gauge at beginning of test.
18. Time when all leak inspections have been completed.
19. Actual reading from test gauge at completion of test.
20. Print name of individual(S) verifying the test. The testing organization representative is ALWAYS required. Other individuals are required as directed by the specification and/or code.
21. Sign if test is acceptable, otherwise leave blank.
22. Sign if test is unacceptable, otherwise leave blank.
23. Date that signature was entered in block 21 or 22.
24. Comments or observations relevant to the test.